Quillwood Credit Partners
Origination and credit | Internal working paper

Caboolture West Facility Repayment Note

Portfolio management note: full repayment of the A$58M land and civils facility

Prepared for the Quillwood Credit Partners Investment Committee
Prepared by Portfolio Management
30 June 2025
Version 1.0
Reference: QCP-PM-2025-CWE-06
Date: 30 June 2025

Synthetic - for demonstration. All names, entities and figures are fictional.
Confidential. Prepared for the addressee only and not to be relied on by any other party.

Borrower	Caboolture West Estates Pty Ltd
ABN	94 543 474 256
Sponsor	Tidewater Communities Group (Tidewater Communities Pty Ltd as head entity)
Project	318-lot masterplanned residential subdivision, Caboolture West QLD, 41.6 hectares
Facility	A$58.0M senior secured land and civils facility, approved 22 March 2023
Date of repayment	27 June 2025
Prepared by	Quillwood Credit Partners

Note details

1. Summary

The Caboolture West facility was repaid in full on 27 June 2025 from lot settlement proceeds, about three months ahead of scheduled maturity. The realised settlement default rate was 2.1%, well inside the 5% stress case assumed at approval. Quillwood Credit Partners (QCP) has no remaining exposure to the borrower, and the first mortgage and general security agreement are to be released in the ordinary course.

2. Outcome against approval

Measure	At approval	Outcome
Facility limit	A$58.0M	Repaid in full
Repayment source	Lot settlements	Lot settlements
Repayment timing	Scheduled maturity	27 June 2025, early
Settlement default rate	5% (stress case)	2.1%
Stage 1 and 2 pre-sales	41% (58 of 142 lots)	Converted to settlements
Loan to GRV	53.3% on A$108.8M	Not applicable

Approval assumptions and realised outcome

3. Performance review

Civil works began on Stage 1 on 10 July 2023 and were delivered through Brightwater Civil Pty Ltd across the five stages. Sponsor equity of A$28.0M funded the balance of the A$86.0M total development cost, giving a loan to cost ratio of 67.4%. Release prices were set against an average lot price of A$342,000 excluding GST, and settlements met those release hurdles sufficiently to retire the facility early.

The main risks identified at approval were construction cost and programme, lot pricing in the Moreton Bay corridor, settlement failure, thin pre-sales in the early stages, council and utility sign-off, and dependence on the sponsor. None of these produced a loss or a covenant event that required enforcement. A final reconciliation of realised revenue against the approved GRV will be completed once all residual lots are accounted for.

4. Lessons for future Tidewater transactions

Area	Observation	Action
Pre-sales	41% in Stages 1 and 2 was adequate with strong sales during construction	Retain a minimum near 40% for early stages
Settlement stress	Realised 2.1% against 5% stress	Keep 5% stress case as the base underwriting test
Release prices	Fixed release prices drove early repayment	Keep release prices and sweep mechanics in the terms
Sponsor support	Completion and cost overrun undertakings underpinned credit	Continue to require them
Approvals	Plan sealing depends on sewer and trunk water sign-off	Link drawdowns to infrastructure approval milestones

Lessons and proposed actions

5. Relationship and next steps

- Release the registered mortgage and general security agreement, and confirm discharge with Nettleton Hayes Lawyers.
- Close the file and archive valuation, quantity surveyor and monitoring reports.
- Maintain contact with Margaret Ellison, Priya Carmody and Daniel Blackwood on Tidewater's pipeline.
- Apply the lessons in section 4 to any future Tidewater credit submission.

Early repayment reflects well on the sponsor's execution and on the structure of the facility. Any future proposal from Tidewater Communities Group would be assessed afresh on its own merits.

6. Sign-off

Prepared by	Portfolio Management, Quillwood Credit Partners
Reviewed by	Head of Credit
Date	30 June 2025